

FORMAT FOR UPLOADING DETAIL OF DEPARTMENTAL SCHEMES / PROJECTS

Name of the Nodal Department:

Name of the Department	Name of Scheme/ Project	Estimated financial Expenditure	Date of Award of Work	Name of Executing Agency	Copy of the project	Scope of work	Prescribed Time of Completion	Actual Date of completion
Arunachal Pradesh Police	C/O Police Station with lockup at Roing (Package No. CT/14-15/7(6))	69,00,500/-	10/11/2014	APH&WCL, PHQ Itanagar			12 months	09/02/2016
	C/O T-IV Quarter 1 No. at Roing (Package No. CT/13-14/06(3))	16,12,500/-	03/06/2014				08 months	26/12/2014
	C/O T-II Quarters 4 Nos. at Roing	25,95,851/-	06/02/2015				6 months	09/02/2016
	C/O T-II Quarters 4 Nos. at Roing.		16/11/2015				8 months	Work started and not yet completed. Progress upto plinth level.